

STATUS OF CORRIDORS IN NEW YORK

Appalachian Development Highway System (ADHS) New York Status of Corridors as of September 30, 2009

Summary

Total Number of ADHS Miles:	272.0 miles
Number of ADHS Miles Eligible for Funding:	222.0 miles
Number of ADHS Completed Miles:	211.6 miles
Miles Remaining Stage Construction (Open to Traffic):	1.3 miles
Miles Under Construction	3.6 miles
Miles in Design/Right-of-Way Stage:	5.5 miles

Total ADHS-Funded Obligations To Date
(Federal and State): \$756.8 million

Estimated Cost to Complete, Federal and State Funds:
(as of September 30, 2006) \$205.5 million

Corridor T:	\$82.3 million
Corridor U:	Complete
Corridor U1:	\$123.2 million

Federal Funding for New York Corridors in Fiscal Year 2009

In fiscal year FY 2009, New York was apportioned \$9,398,684 from SAFETEA-LU for use on their ADHS Corridors.

Fiscal Year 2009 Obligations

During fiscal year 2009, New York obligated a total of \$18.8 million federal funds on the ADHS. This included \$18.4 million from SAFETEA-LU funds and \$396,944 from TEA-21 funds.

Status of Corridors

Corridor T (State Route 17, I-86)

Corridor T runs from the Pennsylvania state line, west of Sherman, to I-81 at Binghamton. The total length of the corridor in New York is 245.8 miles.

Authorized for ADHS Funding	213.5 miles
All Eligible Work Complete	208.0 miles
Design & ROW Under Way	5.5 miles

Projects currently under way on Corridor T in New York include:

- Final Design of the State Route 17/Future I-99 Elmira to Chemung Reconstruction Project. This project will reconstruct approximately 5.5 miles of SR 17 (bringing up to Interstate Standards), link together County Road 60, and construct a new interchange on the eastern end of the project.

Corridor U (State Route 328)

Corridor U runs from the Pennsylvania state line near Sealy Creek north to Corridor T at Elmira. The total length of the corridor is 13.7 miles.

Authorized for ADHS Funding	2.7 miles
All Eligible Work Complete	2.7 miles

Corridor U1 (U.S. 15)


Corridor U1 runs from the Pennsylvania state line near Lawrenceville to Corridor T at Painted Post. The total length of the corridor is 12.5 miles.

Authorized for ADHS Funding	5.8 miles
All Eligible Work Complete	0.9 miles
Remaining Stage Construction	1.3 miles
Under Construction	3.6 miles

Projects currently under way on Corridor U1 in New York include:

- Begin Construction of 4.9 miles of US Route 15/Future I-99 from Watson Creek Road to Presho.

Appalachian Development Highway System NEW YORK



Appalachian Corridor
(Status as of September 30, 2009)

Open to Traffic	Not Open to Traffic
Interstate Highway	U.S. Highway
Populated Place	Appalachian Region

