STATUS OF CORRIDORS IN NORTH CAROLINA

Appalachian Development Highway System (ADHS)
North Carolina Corridors as of September 30, 2014

Summary

Total Number of ADHS Miles:	207.0 miles
Number of ADHS Miles Eligible for Funding:	204.3 miles
Number of ADHS Completed Miles:	178.2 miles
Miles Remaining Stage Construction (Open to Traffic):	8.0 miles
Miles in Location Study Stage:	18.1 miles

Total ADHS-Funded Obligations To Date (Federal and State):	$598.4 million

Estimated Cost to Complete, Federal and State Funds: (as of September 30, 2011)	$823.2 million
Corridor A:	$62.7 million
Corridor B:	complete
Corridor K:	$760.5 million
Corridor W:	all funds are obligated

Fiscal Year 2014 Obligations

During fiscal year 2014, North Carolina obligated $6.6 million federal funds on the ADHS from dedicated federal funds to ADHS prior to MAP-21.

Status of Corridors

Corridor A (State Route 64, U.S. 23)

Corridor A runs from the Georgia state line south of Hayesville to I-40 west of Asheville. The total length of the corridor is 82.7 miles.

Authorized for ADHS Funding	81.9 miles
All Eligible Work Complete	74.6 miles

Remaining Stage Construction	7.3 miles

Corridor B (U.S. 23, future I-26)

Corridor B runs from I-40 at Asheville north to the Tennessee State line at Sam's Gap. The total length of the corridor is 31.4 miles.

Authorized for ADHS Funding	31.0 miles
All Eligible Work Complete	31.0 miles

Corridor K (U.S. 19)

Corridor K runs from Wolf Creek at the Tennessee State line east to Corridor A at Sylva. The total length of the corridor is 83.9 miles.

Authorized for ADHS Funding	83.9 miles
All Eligible Work Complete	65.1 miles
Remaining Stage Construction	0.7 miles
Location Studies Stage	18.1 miles

Projects currently underway on Corridor K in North Carolina include:

- Planning and design work is underway on the section from Robbinsville to Stecoah.

Corridor W (U.S. 25)

Corridor W runs from the South Carolina State line near Lake Summit to I-26 near Flat Rock. The total length of the corridor is 9.0 miles.

Authorized for ADHS Funding	7.5 miles
All Eligible Work Complete	7.5 miles

Appalachian Development Highway System
NORTH CAROLINA

Appalachian Corridor
(Status as of September 30, 2014)

- Open to Traffic
- Not Open to Traffic
- Interstate Highway
- U.S. Highway
- City/Town
- Appalachian Region

ARC
APPALACHIAN REGIONAL COMMISSION